



**SUMMARY OF BID ITEMS  
TOP ONE BID RECIEVED**

**NAME:** Las Palmas Pool Modular Buildings  
**CIP NO:** 24-18  
**DATE:** September 18, 2024  
**TIME:** 3:00 P.M.  
**ESTIMATE:** \$800,000.00  
**PROJECT ENGINEER:** Ricardo Rodriguez

				<b>Blok Modular Constructors, Inc.</b>	
<b>Item</b>	<b>Description</b>	<b>Unit</b>	<b>Qty</b>	<b>Unit Price</b>	<b>Line Total</b>
1	Mobilization/demobilization	LS	1	\$41,500.00	\$41,500.00
2	Provide designs for the masonry stem wall foundations for modular buildings A, B, C and D	LS	1	\$6,500.00	\$6,500.00
3	Provide, deliver, install and commission Modular Building A	LS	1	\$170,000.00	\$170,000.00
4	Provide, deliver, install and commission Modular Building B	LS	1	\$95,000.00	\$95,000.00
5	Provide, deliver, install and commission Modular Building C	LS	1	\$215,000.00	\$215,000.00
6	Provide, deliver, install and commission Modular Building D	LS	1	\$180,000.00	\$180,000.00
7	Coordinate, permit and certify all utilities necessary for modular buildings A, B, C and D	LS	1	\$2,500.00	\$2,500.00
8	Coordinate and certify the installation of all stem wall foundations for modular buildings A, B, C and D	LS	1	\$2,500.00	\$2,500.00
				<b>Subtotal</b>	<b>\$713,000.00</b>
9	Provide designs for the masonry stem wall foundations for modular building E	LS	1	\$3,000.00	\$3,000.00
10	Provide, deliver, install and commission Modular Building E	LS	1	\$105,000.00	\$105,000.00
11	Coordinate, permit and certify all utilities necessary for modular building E	LS	1	\$1,500.00	\$1,500.00
12	Coordinate and certify the installation of all stem wall foundations for modular buildings E	LS	1	\$1,000.00	\$1,000.00
				<b>Subtotal</b>	<b>\$110,500.00</b>
				<b>TOTAL</b>	<b>\$823,500.00</b>